### **NEVADA DEPARTMENT OF BUSINESS & INDUSTRY** Division of Industrial Relations

### **MECHANICAL COMPLIANCE SECTION**

# **ELEVATOR TEST RECORD**

## Northern Office: 4600 Kietzke Lane, Suite F-151

Reno, Nevada 89502 Office: (775) 688-3750 mcs.reno@business.nv.gov

### Southern Office:

3360 West Sahara Ave Suite 170 Las Vegas, Nevada 89102 Office: (702) 486-9054 mcs.LV@business.nv.gov

Electric Elevator						
Category 5 Electric Elevator Periodic Test						
ASME A17.1 Sections 8.6.4.20						
Owners Name:		Address:		City, State, Zip:		
State Number: NV		Type:		Class:		Use:
		Freight: Passenger:		Decree is a Constant (D		
Date Test Completed:		Running Speed: (Up)		Running Speed: (Down)		
Ob	- al-li-4.	fpm			I- T4	fpm Catiofactama2
1	ecklist:  8.6.4.20.1 Car & Counterweight Safeti Type: A:  B:  (Flexible Guide:				Is Test Satisfactory?   Yes:   No:   n/a:       [Alternative Test Method:   ]	
	Manufacturer of Safety Device (Car): Safety Device ID Number:					
	Stopping Distance: in. (Note: Use the average length of the continuous marks after deducting the length of the safety jaw or wedge.)					
	Did Car Set Out of Level: Yes: N	o: If Yes, Measurement of Out of L		evel:	in.	
	Condition of Guide Rails After Test: G	Good: Poor:	Wooden Guides Replaced: Yes: ☐ No: ☐ n/a: ☐			
2	8.6.4.20.2 Governors: Car: ☐ Car & CW: ☐ Yes: ☐ No: ☐ n/a: ☐					
	Manufacturer of Speed Governor (Car	Speed Governor ID Number (Car):				
	Manufacturer of Speed Governor (CW	<b>/</b> ):	Speed Governor ID Number (CW):			
	Rope: Iron: Steel: 6 x 19:	8 x 19:  Other:		_ Size:	in	n:
	Tripping Speed fpm (Car):	(CW):	Overspeed Switch	h Tripping Spee	d <b>fpm</b> (Car	<del>-</del> ):
	Rope Pull Through Ibs. (Car):	(CW):	Rope Pull Out Ib	<b>s.</b> (Car):		(CW):
	Governor Readjusted: Yes: No:	Overspeed Switch Readjusted: Yes: No: Resealed: Yes: No: No:				s: No:
3	8.6.4.20.3 Oil Buffers: Car: CW:	Both:		•	Yes:	No:
4	8.6.4.20.4 Driving-Machine Brake(s):			_	No:  n/a: ve Test Method:  ]	
6	8.6.4.20.6 Emergency Terminal Stopp	vices:		Yes:	No: n/a:	
7	8.6.4.20.7 Power Opening of Doors:			Yes:	No:	
8	8.6.4.20.8 Leveling Zone and Leveling			Yes:	No:	
9	8.6.4.20.9 Inner Landing Zone:				Yes:	No:
10	8.6.4.20.10 Braking System, Traction,			_	No:  n/a:    ve Test Method:    ]	
11	8.6.4.20.11 Emergency Brake:				Yes:	No:  n/a:
***	Test conforms to the Code in effect at time of original installation; and requirements at the time any alteration; and ASME A17.3				Yes:	No: [ (if no, explain)
The Above Tests Were Performed In Compliance With ASME A17.1 and NAC 455C. 400-530						
Firm	Performing Test: Digital Si	gnature:	Firm Witnessing	g Test:	Digital Si	gnature:
Mechanic (Print/License#/Sign or E-Sign):			Inspector (Print	/QEI#/Sign or E	-Sign):	

Report shall be filed with the Mechanical Compliance Section within ten (10) days of performing test One copy to be retained by Authorized Inspection Agency