

## STATE OF NEVADA MECHANICAL COMPLIANCE SECTION CONTRACTOR PRE ELEVATOR INSPECTION CHECKLIST

E-mail to:

MCS.LV@Business.nv.gov

MCS.Reno@Business.nv.gov State ID#: Date: Building Name: Location: Construction Company: MCP included (check box):Yes: Date MCP Received: General Contractors Representive's Signature: THIS MUST BE FILLED OUT, SIGNED, AND DELIVERED TO THE MECHANICAL COMPLIANCE SECTION TO SCHEDULE AN ELEVATOR INSPECTION **MACHINE ROOM / SPACE** Code Ref. from A17.1-2013 Date Completed Initials **Enclosure of Machine Room Space** 2.7.1 Access Door Self Locking & Self Closing 2.7.3.4 Temperature Control of Machine Room & Control Space 2.7.9.2 2.7.9.1 Lighting of Machine Room GFCI in Machine or Control Space NEC 620-85 Fused Main Electrical Disconnect Switch NEC 620-51 Elevator Car Electrical Disconnect Switch w/ Lock Out Provision NEC 620-22 Automatic Disconnect Means Provided Shunt Trip IF Sprinkled 2.8.3.3.2 thru 4 2.27.3.2 Fire Alarm Initiating Devices Installed Per Code Only Elevator Utilities, Piping, and Ducting 2.8.3 8.6.1.6.5 **ABC Fire Extinguisher Provided** NEC 620-51 Battery Lowering Auxiliary Contact Provided Code Ref. from A17.1-2013 Date Completed **INSIDE CAR Initials** Means of Two Way Communication & Monitoring Provided 2.27.1.1.3 Fire Recall Phase 1 & Fire Service Phase 2 Tested & Functioning 2.27.3.2 & 3 Cab Panels & Floor covering approved and installed 2.14.2.1.1 & 3.14 Auxiliary Lighting Provided in Car & Tested 2.14.7.1.3 **OUTSIDE OF HOISTWAY** Code Ref. from A17.1-2013 Date Completed **Initials** 2.11.11.1 Landing Sills / Landings Fire Alarm Initiating Devices Installed & Tested 2.27.3.2 Code Ref. from A17.1-2013 | Date Completed Initials Pit Light Switch & Location 2.2.5 & NEC 620-24 Pit Light Provides 10 Foot Candles 2.2.5.1 GFCI Receptacle in Pit & Single Non-GFCI for Sump Pump 2.2.5 & NEC 620-24 & 85 Pit Access Ladder 2.2.4.2 Pit Sump & Pump 3000 gph per Elev. 2.2.2.5 Heat Detector installed & Tested (if Sprinkled) Phase 1 NFPA72 21.3.7 **TOP OF CAR** Code Ref. from A17.1-2013 **Initials Date Completed** 2.1.4 IBC 2012 Hoistway Vented Only Elevator Utilities, Piping and Ducting 2.8.2.2 2.1.1.1 Hoistway sides of Door Frames Sealed **Hoistway Clearances** 2.1.6 & 2.5.3.1 Projections, Recesses, and Setbacks 2.1.6.2 2.1.1 Construction of The Hoistway Enclosure 2.4.7 Refuse Space Fire Alarm Initiating Devices Installed Per Code & Tested 2.27.3.2 Date: Elevator Company: By signing below you are stating that the above listed Elevator installation is complete, Pre-Tested, and ready for Inspection. Signature: **Printed Name:** Date: Requested Inspection Date: MCS USE ONLY; Date Inspection Scheduled: **Inspector Assigned:**