



**Category 3 Periodic Test for Roped Water-Hydraulic Elevators
 and Pressure Vessels**
ASME A17.1- Section 8.6.5.15

Building Name			Owners Name		State No. NV
Street Address			Address		
City	County	Zip	City, State, Zip		
1	Type	Passenger: <input type="checkbox"/> Freight: <input type="checkbox"/>	Class: <input type="checkbox"/>	Use:	
2	Operating Speed: (down)		Leveling Speed		
<p>ASME A17.1, 8.6.5.15.1 Unexposed Portions of Pistons: Piston rods of roped water-hydraulic elevators shall be exposed, thoroughly cleaned, and examined for wear or corrosion. The piston rods shall be replaced if at any place the diameter is less than the root diameter of the threads (A17.2 - Item 5.11).</p> <p align="right">Date of Test:</p> <p>Is test satisfactory and in accordance with the code in effect at time of original installation and/or alteration: Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/></p> <p>If no, state reason:</p> <p>Test shall be recorded in the Maintenance Record.</p>					
<p>ASME A17.1, 8.6.5.15.2 Pressure Vessels. Pressure vessels shall be checked to determine conformance with the applicable requirements, thoroughly cleaned, internally examined and then subjected to a hydrostatic test at 150% of the working pressure for 1 min (3.24.4) (A17.2 - Item 2.33)</p> <p align="right">Date of Test:</p> <p>Is test satisfactory and in accordance with the code in effect at time of original installation and/or alteration: Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/></p> <p>If no, state reason:</p> <p>Test shall be recorded in the Maintenance Record.</p>					
Requirement 8.6.1.7.2 (Periodic Test Record in form of tags)					Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
Notes:					
The Above Tests Were Performed In Compliance With ASME A17.1 and NAC455C. 400-528 & Section 2 to 14					
Firm Performing Test			Date of Test		
Print Name / License No. / Signature of Person Performing Test			Print Name / License No. / Signature of Person Witnessing Test		

Reports shall be filed with the Mechanical Compliance Section within 10 (ten) days of Performing Test. Copy to be retained by Authorized Inspection Agency