



TEST RECORD
Escalator & Moving Walk

Periodic Inspection and Test Escalator & Moving Walk Test Record			
ASME A17.1 Sections 8.11.4.1			
Owners Name:		Address:	
State Number: NV		Type:	
		Escalator: <input type="checkbox"/> Moving Walk: <input type="checkbox"/>	
		Up: <input type="checkbox"/> Down: <input type="checkbox"/>	
Date Test Completed:		Running Speed: (Up)	
		Running Speed: (Down)	
Checklist:			Is Test Satisfactory?
a	General Fire Protection (Items 7.1 and 9.1)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
b	Geometry (Items 7.2 and 9.2)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
c	Handrails (Items 7.3 and 9.3)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
d	Entrance and Egress (Items 7.4 and 9.4)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
e	Lighting (Items 7.5 and 9.5)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
f	Caution Signs (Items 7.6 and 9.6)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
g	Combplate (Items 7.7 and 9.7)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
h	Deck Barricade Guard and Antislid Devices (Items 7.8 and 9.8)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
i	Steps and Treadway (Items 7.9 and 9.9)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
j	Operating Devices (Items 7.10 and 9.10)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
k	Skirt Obstruction Devices (Item 7.11)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
l	Handrail Entry Device (Items 8.13 and 10.13)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
m	Egress Restriction Device (Items 7.13 and 9.13)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
n	Speed (Items 7.14 and 9.14)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
o	Balustrades (Items 7.15 and 9.15)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
p	Ceiling Intersection Guards (Items 7.16 and 9.16)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
q	Skirt Panels (Items 7.17 and 9.17)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
r	Outdoor Protection (Items 7.18 and 9.18)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
s	Machine Space Access, Lighting, Receptacle, and Condition (for remote machine rooms only) (Items 8.1 & 10.1)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
t	Additional Stop Switch(es) (Items 8.2 and 10.2)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
u	Controller and Wiring (Items 8.3 and 10.3)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
v	Code Data Plate (2.23.2) (Items 8.14 and 10.14)		Yes <input type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/>
Firm Performing Test:		Digital Signature:	Firm Witnessing Test:
Mechanic (Print/License#/Sign or E-Sign):		Inspector (Print/QEI#/Sign or E-Sign):	

**Report shall be filed with the Mechanical Compliance Section within ten (10) days of performing test
 One copy to be retained by Authorized Inspection Agency**